

Area A Flow Transfer and County Line Road Area Infrastructure (1/27/20)

Water & Sewer work is anticipated to begin on Tuesday 1/28/20 on Maple Ave between Springbrook and Sherwood Lane. Expect delays! Updates will be provided when additional information becomes available.

1/10/20 to 1/24/20 - Started sanitary force main and water main work beginning at the cul-de-sac of Springbrook Lane. Approximately 100LF of force main and 100LF of water main has been installed.

Work projected over the next 2 weeks – Continuing sanitary force main and water main installation in Springbrook Lane and beginning installation in Maple Avenue.

Plans and specifications are being finalized for new and replacement water main in Cedarbrook Village, with advertisement for bids anticipated in late February 2020 and construction commencing in late Spring/early Summer.

