

## **Area A Flow Transfer Update** (1/27/20)

**Water & Sewer work is anticipated to begin on Tuesday 1/28/20 on Maple Ave between Springbrook and Sherwood Lane. Expect delays! Updates will be provided when additional information becomes available.**

**(1/10/20-1/24/20)** – Continued sanitary sewer work off-road near Governor Rd/Strawbridge Park. Approximately 300LF of pipe has been installed.

**Work Projected over the next 2 weeks –** Continuing sanitary sewer installation in easement areas between Keith Valley Road and County Line Road. Rescheduled date for the work in Keith Valley Road has not yet been determined.

The Contractor for Contract 19-1.1 (gravity sewer work) commenced work in December 2020 and is working through the easement areas between Keith Valley and County Line Roads.

The Contractor for Contract 19-1.2 (force main and water main) commenced work the week of January 20, 2020 in Springbrook Lane.

